



T
I
G
E
R
S

This is the tentative consolidation milestone schedule as of 5/24/2018. Items on the schedule will continuously change.



TUNKHANNOCK AREA SCHOOL DISTRICT

Consolidation Milestone Schedule

T
I
G
E
R
S

***Green-On target**

***Yellow-Attention to task needed**

Create transition teams	09/01/17	10/31/17	Complete
Inventory assets	09/01/17	10/31/17	Complete
District storyboards	09/01/17	10/31/18	Complete
Climate survey	09/01/17	10/31/17	Complete
Teacher inventory	12/01/17	04/09/18	Complete
Consolidation timelines	09/01/17	06/29/18	In Progress
Public presentations	11/09/17	06/29/18	In Progress
Transition team meetings	11/09/17	06/22/18	In Progress
STEM Academy interviews	12/19/17	02/06/18	Complete
Tentative teacher assignments	02/06/18	02/28/18	Complete
Playground equipment price quotes	02/09/18	02/12/18	Complete
Plan for playground equipment-payment?	02/12/18	04/30/18	Not Started
Consolidation webpage	01/01/18	01/31/18	Complete
Highland meeting-bid documents	02/12/18	02/12/18	Complete
Bus times for Mehoopany	02/01/18	02/28/18	Complete
District-wide clean/move schedule	02/01/18	03/30/18	In Progress
Schedules, K-12	01/01/18	04/13/18	In Progress
School specific grants/notifications to PDE	03/01/18	06/01/18	In Progress
Plan transition day	03/01/18	05/04/18	Complete
Plan for additional parking at current Roslund Elem	02/01/18	03/30/18	Complete
Food service, K-2	02/26/18	03/02/18	Complete
Plan for walkers, K-12	01/01/18	03/30/18	Complete
Food service, 3-7	03/05/18	03/09/18	Complete
Arrival/Dismissal K-12	01/01/18	03/30/18	Complete
Construction timeline	03/02/18	08/10/18	In Progress



TUNKHANNOCK AREA SCHOOL DISTRICT

Upcoming Milestones- Schedule

T
I
G
E
R
S

***Green-On target**

***Yellow-Attention to task needed**

Public resale items-auction	02/01/18	08/31/18	In Progress
Library inventory for all elementary buildings	02/01/18	06/22/18	In Progress
Disposal of outdated televisions district wide	02/01/18	04/30/18	Complete
District PTOs-consolidated/realignment	01/08/18	05/01/18	In Progress
Bus times for Roslund catchment	03/06/18	04/30/18	In Progress
Bus times for Evans Falls catchment	03/06/18	04/30/18	In Progress
Bus times for Mill City catchment	03/06/18	04/30/18	In Progress
Bus times for high school	03/06/18	04/30/18	In Progress
Bus times for current Middle School	03/06/18	04/30/18	In Progress
Traffic patterns for current Roslund Elementary	03/01/18	05/01/18	Complete
Traffic patterns for current Middle School	03/01/18	05/01/18	Complete
Traffic patterns for High School	03/01/18	05/01/18	Complete
STEM Academy Construction	04/30/18	08/10/18	In Progress
Food service, 8-12	05/01/18	05/31/18	In Progress
Pack/Move all buildings	06/25/18	08/17/18	Not Started
Add extra parking-current Roslund Elementary	06/25/18	07/31/18	Not Started
Build playground area for grades 3-4	07/07/18	08/31/18	Not Started
Security entrance-current Roslund Elementary	07/07/18	08/31/18	Not Started